

Orlando-Orange County Expressway Authority  
Construction Contracts Status Report Through 5/31/10  
Projects Under Construction

Cont. No.	Contract Description	Bid Date	Contractor	Contract Amount		Cont. Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Monthly Status					Remarks
				Original Bid (\$)	Revised Amount (\$)					Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	
<b>EISMAN &amp; RUSSO - CEI</b>															
Glenn Peterson - Cell (407-466-6110) / Office (407-228-1101)															
253B	SR 408 Widening from Crystal Lake Dr to Conway Rd	05/08/07	PCL Constructors	77,889,219.10	78,012,815.99	909	08/06/07	09/04/07	02/28/10	0.00	77,431,913.92	580,902.07	99.26%	100.00%	Under Construction
<b>URS - CEI</b>															
Chuck Sukanek - Cell (407-468-8376) / Office (407-249-1205)															
253C	SR 408 Widening from Conway Rd to Oxalis Ave	04/18/06	The Lane Const. Corp	125,126,156.28	128,302,339.66	1100	07/13/06	10/16/06	10/19/09	0.00	128,302,339.66	0.00	100.00%	100.00%	Project Complete Close Out in Progress
<b>RKK - CEI</b>															
Mike Lausier - Cell (407-919-8300) / Office (321-397-7820)															
253D-D3	Widening of Chickasaw Tr. /Bridge over SR 408	02/25/10	The Lane Const. Corp	6,949,602.69	6,949,602.69	300	TBD	TBD	TBD	0.00	0.00	6,949,602.69	0.00%	0.00%	Executing Contracts
<b>PB - CEI</b>															
Reggie Sterns - Cell (321-229-3516) / Office (407-850-0250)															
429-200	SR 429/US 441 Intersection	03/11/10	Southland Construction	47,690,303.11	47,690,303.11	760	06/14/10	TBD	TBD	0.00	0.00	47,690,303.11	0.00%	0.00%	Contract awarded March 24, 2010
<b>DRMP - CEI</b>															
Ricky Langley - Cell (863-860-1478) / Alan Norris - Cell (321-231-4892) / Office (407-464-2111)															
414-210	SR 414 West of CR 435 to East of Hiwassee Road	11/21/06	Ranger Constr. Industries, Inc.	105,620,368.24	108,447,782.11	820	03/19/07	03/19/07	06/15/09	0.00	108,430,840.38	16,941.73	99.98%	99.63%	Project Complete Close Out in Progress
429-200C	SR 414 John Land Apopka Expy West of CR 535 to SR 429	05/03/07	Johnson Bros. Corp	35,520,626.10	36,632,221.34	540	07/09/07	08/13/07	02/02/09	0.00	36,632,221.34	0.00	100.00%	94.44%	Project Complete Close Out in Progress
414-507	SR 414 Fiber Optic Network	10/28/08	Traffic Control Devices	252,750.00	241,690.80	267	12/05/08	12/05/08	08/28/09	0.00	241,690.80	0.00	100.00%	100.00%	Project Complete Close Out in Progress
<b>METRIC - CEI</b>															
Bill Wages / Office (407-294-7177)															
414-211	SR 414 East of Hiwassee Rd to East of SR 441	03/08/07	Hubbard Construction	89,726,581.20	90,677,129.78	778	06/04/07	06/04/07	07/20/09	0.00	90,677,129.78	0.00	100.00%	100.00%	Project Complete Close Out in Progress
<b>MEHTA &amp; ASSOCIATES - CEI</b>															
Calvin Landers - Cell (407-405-4330) / Office (407-464-2111)															
429-200B	SR 429/US 441 Intersection Improvements (Vick Road)	04/09/08	Emerald Utilities & Site Dev.	5,825,042.60	5,916,253.92	509	07/14/08	07/14/08	11/05/09	0.00	5,916,253.92	0.00	100.00%	100.00%	Project Complete Close Out in Progress
Sub-total Page 1				\$494,600,649.32	\$502,870,139.40					\$0.00	\$447,632,389.80	\$55,237,749.60	89.02%		

Orlando-Orange County Expressway Authority  
Construction Contracts Status Report Through 5/31/10  
Projects Under Construction

Cont. No.	Contract Description	Bid Date	Contractor	Contract Amount		Cont. Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Monthly Status					Remarks
				Original Bid (\$)	Revised Amount (\$)					Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	
<b>OOCEA / METRIC - CEI</b>															
Don Budnovich - Cell (321-662-0750) Office - (407-690-5334) / Chris Davis - Cell (407-466-4151)															
417-302	SR 417 / Innovation Way Interchange	07/14/08	Hubbard Construction	14,620,579.25	14,630,492.81	454	09/29/08	09/29/08	01/26/10	0.00	13,401,924.36	1,228,568.45	91.60%	99.60%	Project Complete Close Out in Progress
417-457A	SR 417 / Moss Park Road Interchange	03/06/08	Hubbard Construction	18,351,594.56	18,801,746.64	579	06/09/08	06/09/08	12/22/09	0.00	18,353,848.41	447,898.23	97.62%	99.80%	Project Complete Close Out in Progress
<b>OOCEA / TARGET - CEI</b>															
Don Budnovich - Cell (321-662-0750) Office - (407-690-5334) / Alex Salazar (407) 468-4059 Office (407) 850-0250															
417-301A	SR 417 / Boggy Creek Interchange	07/15/08	Liberty Mutual (John Carlo, Inc.)	6,798,800.48	7,333,648.20	500	01/05/09	01/05/09	04/24/10	34,816.38	5,234,939.06	2,098,709.14	71.38%	100.00%	Under Const./Liberty Mutual Surety have taken obligations of this contract from John Carlo. Lane Co. to complete project
599-611	Misc. Systemwide Restriping	03/04/09	Oglesby Construction	451,959.20	413,263.25	90	07/27/09	07/27/09	11/18/09	0.00	413,263.25	0.00	100.00%	100.00%	Project Complete Close Out in Progress
528-403	SR 528 Dallas Blvd. Mainline and Ramp Plazas	02/25/10	Ranger Constr. Industries, Inc.	22,014,604.40	22,014,604.40	540	TBD	TBD	TBD	0.00	0.00	22,014,604.40	0.00%	0.00%	Contract being executed
000591	SR 528 and SR 436 Traffic Monitoring Site Repair	08/06/09	Traffic Control Devices	61,650.00	45,958.90	45	10/05/09	10/05/09	11/18/09	0.00	45,958.90	0.00	100.00%	100.00%	Project Complete Close Out in Progress
599-613	Misc. Signing Imp.	10/05/09	The New FIE	25,176.00	25,176.00	75	01/04/10	01/04/10	03/19/10	4,624.00	25,176.00	0.00	100.00%	100.00%	Project Complete Close Out in Progress
<b>OOCEA</b>															
Ben Dreiling (407-690-5000)															
610-400	OOCEA Administration Building	12/08/05	Clancy & Theys	17,947,251.00	19,787,976.62	554	10/09/06	04/14/06	04/15/08	0.00	19,667,290.18	120,686.44	99.39%	100.00%	Contract Close Out in Progress
610-400	ORL Tower Road/Andes Avenue Offsite Improvements	02/28/06	Clancy & Theys	2,456,127.00	2,541,046.00	365		05/30/06	12/30/07	0.00	2,429,941.79	111,104.21	95.63%	100.00%	Contract Close Out in Progress
Sub-total Project 610-400 Only				\$20,403,378.00	\$22,329,022.62					\$0.00	\$22,097,231.97	\$231,790.65	98.96%		
<b>PBS&amp;J</b>															
Ben Baker (407-647-7275)															
417-811	SR. 417 John Young Mainline Plaza Landscape Imp.	11/13/07	Vila & Sons Landscape Corp	159,513.98	159,513.98	455	03/05/08	03/07/08	06/04/09	0.00	131,521.54	27,992.44	82.45%	92.12%	Contract Close Out in Progress
417-811A	SR 417 Boggy Creek Plazas & SR 426 Porter Rd Landscp. Imp.	11/13/07	Vila & Sons Landscape Corp	144,637.44	144,637.44	455	03/05/08	03/07/08	06/04/09	0.00	114,706.71	29,930.73	79.31%	99.12%	Contract Close Out in Progress
Sub-total Page 2				83,031,893.31	85,898,064.24					39,440.38	59,818,570.20	26,079,494.04	69.64%		
Sub-total Page 1				494,600,649.32	502,870,139.40					0.00	447,632,389.80	55,237,749.60	89.02%		
Sub-total Page 2				<u>83,031,893.31</u>	<u>85,898,064.24</u>					<u>39,440.38</u>	<u>59,818,570.20</u>	<u>26,079,494.04</u>	69.64%		
GRAND TOTAL				577,632,542.63	588,768,203.64					39,440.38	507,450,960.00	81,317,243.64	86.19%		

cc: Mike Snyder Joe Berenis Laura Kelley Joe Passiatore Nita Crowder Ben Dreiling L. A. Griffin Rod Stroupe Don Budnovich Carrie Goode Claude Miller Glenn Pressimone Keith Jackson Reggie Sterns